

**KRISH ENGINEERING WORKS SDN . BHD . (1127947U)**

NO 19 JALAN BSS 1/3A BANDAR SEREMBAN SELATAN 71450

SUNGAI GADUT NEGERI SEMBILAN .

H/P : 0193221936 / 0196648832 TEL/FAX : 06-6776552**EMAIL : gkkrishegg@gmail.com****CAREPLUS (M) SDN. BHD**

Lot 120 & 121, Jalan Senawang 3, Senawang Industrial Estate, 70450 Seremban.

Negeri Sembilan Darul Khusus, Malaysia.

Tel : 60-6-6772781 Fax : 60-6-6772780

Sales Tax ID: N10-1808-21024880

**PROJECT SUMMARY AT CAREPLUS SDN BHD**

6/28/2016 TO SUPPLY & MODIFICATION COMPOUNDING CHAIN TENSIONER	1,500.00
9/7/2016 TO GRAND PACKING HOUSING MODIFICATION JOB C/W FIBRE COATING AND TO REPAIR SS DOOR C/W ARGON WELDING AND WELDER TUMBLER 8.	2,200.00
2/8/2017 TO SUPPLY AND FABRICATE FORMER HOLDER MOULD C/W TRANSPORT,	2,400.00
3/1/2017 TO FABRICATE NEW WATER TEST STATION 2) TO FABRICATE NEW SS 303 TRAY 3) TO FABRICATE MS ANKLE IRON 1 1/2" X 1 1/2"	7,500.00
3/14/2017 TO PAINTING AT CHLORINATOR TO SUPPLY MANPOWER ON 17,18,19 & TO SUPPLY PAINT (NIPPON 9093 ASH GREY (W) HARDNER - 5 TIN TO SUPPLY THINNER, BRUSH AND TRANSPORT TO SUPPLY MANPOWER 4 DAYS 3 PERSON.	2,790.00
3/20/2017 TO SUPPLY AND INSTALL SAFETY GUARD AT WARE HOUSE BLOCK (B) AREA. TO SUPPLY TOOLS, MATERIAL, MANPOWER & TRANSPORT	5,500.00
8/6/2018 TO DISMANTLE MAIN COVER TO TAKE OUT CHLORINATOR DRUM TO TAKE OUT SPROCKET GEAR TO DISMANTLE BEARING HOUSING TO CHANGE NEW BEARING & GLANDPACKING. TO CHANGE TEFLON ROLLER.	1,500.00

3/26/2017	TO REPAIR LABOUR TOOL TRANSPORT MATERIAL: FOR REPAIR ROLLER LINE AND SERVICING BEARING HOUSING SHAFT AT CHLORINATOR 14. JOB SCOPE : WORKSHOP C/W REWELDING BACK INNEAR C/W FIBER TO THE INNEAR JOINT. INSTALL BACK AT SIDE C/W TEST RUN C/W SERVICING THE BEARING HOUSING SPROKET AND CHAIN. INSTALL BACK NEW BEARING WITH GREASING AND INSTALL SPROKET CHAIN WITH TENSIONING. BEARING SUPPLY BY KRISH TEST RUN AND COMMISSIONING.	6,000.00
8/16/2018	FABRICATE & CHANGE NEW SHAFT CHLORINATOR NO.10 TO CHANGE NEW 316 ROD FOR CHLORINATOR TO CHANGE NEW 316 ROD FOR CHLORINATOR NO.10 TO FABRICATE NEW SHAFT S/STEEL 316 WITH KEYWAY	7,100.00
#####	INSTALL & FABRICATE SAFETY COVER FOR CHLORINATION CHLORINATION TO FABRICATE & INSTALL SAFETY COVER FOR FOR CHLORINATOR PULLY C/W TOOLS TRANSPORT & MANPOWER	7,000.00
2/21/2019	SERVICE & REPAIR CHLORINATOR NO.12 TO SUPPLY MANPOWER, TOOLS, CHEMICALS & TRANSPORT. TO POLISH RUSTED AT CHLORINATOR 12 DRUM	2,000.00
2/28/2019	SERVICE & REPAIR CHLORINATOR NO.2 TO SUPPLY MANPOWER TOOLS, CONSUMABLE ITEMS TO DO WELDING DRUM CRACKS C/W CHEMICALS CLEANING POLISHING & TEST RUN. SERVICE & REPAIR CHLORINATOR NO.9 TO SUPPLY MANPOWER TOOLS CONSUMABLE ITEMS TO DO WELDING DRUM CRACK C/W CHEMICALS CLEANING POLISHING & TEST	4,000.00
3/26/2019	TO SUPPLY MANPOWER TOOLS CONSUMABLE ITEM TO REPALCE NEW LINER AT CHLORINATOR NO 11 DRUM	4,800.00

5/8/2019	<p>TO SUPPLY MANPOWER TOOLS (NOISY INSIDE DRUM TO TAKE OUT CHLORINATOR DRUM OUTSIDE C/W TO CHECK AND FIND THE CAUSE OF THE NOISE PROBLEM TO REPLACE NEW START BOLT AND REINSTALL DRUM WITH BALANCING STARTBOLT BROKEN INSIDE DRUM)</p> <p>3) TO REPLACE MAIN SHAFT BEARING 2 UNIT C/W AND REPLACE WITH NEW GREASE (BEARING PARTS WILL SUPPLY BY CAREPLUS)</p> <p>4) TO REPLACE NEW GASKET FOR MAIN COVER AND REPLACE NEW GLAND PACKING THE SPOCKET CHAIN.</p> <p>5) TENSIONING THE SPOCKET CHAIN 6) TEST RUN AND COMISNERING.</p>	3,500.00
6/28/2019	<p>TO SUPPLY MANPOWER TOOLS TRANSPORT CONSUMABLE FOR REPLACE 5 & 6 SHAFT BEARING AND MAIN WORK.</p> <p>TO REPLACE 4 UNIT BLOCK BEARING FOR 5 & 6 * TENSIONING BACK PULLEY BELT * REWELD PULLEY WITH SHAFT (FOLLOW THE EXISTING) TEST RUN & COMMISSIONING. BEARING SUPPLY BY CPM BEARING F217</p>	5,292.00
	<p>SERVICE & REPAIR CHLORINATOR NO.4 1 TO SUPPLY TOOLS,TRANSPORT,MATERIAL,MANPOWER, CONSUBLE FOR REPLACE NEW SHAFT TO CHLORINATOR 4.</p> <p>JOB SCOPE ;</p> <p>1) TO SUPPLY NEW SHAFT (3 1/2" (D) X 1035MM</p> <p>2) TO DO MACHINERING THE SHAFT (KEYWAY,SPOKET)</p> <p>3) TO REPLACE NEW SHAFT WITH ALIGMENT C/W WELDING</p> <p>4) TO DO INSTALL BACK THE DRUM C/W BALANCING</p> <p>5) TEST RUN AND COMESNERING</p>	8,050.00
1/21/2020	<p>SERVICE & REPAIR CHLORINATOR NO.9 TO SUPPLY TOOLS, TRANSPORT, MATERIALS, MANPOWER, CONSUMBLE FOR REPLACE NEW SHAFT.</p> <p>JOB SCOPE :-</p> <p>1) TO SUPPLY NEW SHAFT(3 1/2" (D) x 1110mm</p> <p>2) TO DO MACHINERING THE SHAFT (KEYWAY, SPOKET)</p> <p>3) TO REPLACE NEW SHAFT WITH ALIGNMENT C/W WELDING</p> <p>4) TO DO INSTALL BACK THE DRUM C/W BALANCING AND C/W REPLACE</p> <p>5) TO REPLACE NEW TEFLON ROLLER</p> <p>6) TEST RUN AND COMESNERING</p>	8,450.00

3/26/2020 SERVICE & REPAIR CHLORINATOR NO.14

TO REPAIR LABOUR TOOL TRANSPORT

MATERIAL:

FOR REPAIR ROLLER LINE AND SERVICING

BEARING HOUSING SHAFT AT CHLORINATOR 14.

JOB SCOPE :

WORKSHOP C/W REWELDING BACK INNEAR C/W

8,000.00

FIBER TO THE INNEAR JOINT.

INSTALL BACK AT SIDE C/W TEST RUN

C/W SERVICING THE BEARING HOUSING

SPROKET AND CHAIN.

INSTALL BACK NEW BEARING

WITH GREASING AND INSTALL SPROKET CHAIN

WITH TENSIONING.TEST RUN AND COMMISSIONING.

87,582.00
